


























| ID | Task Mode | Task Name | Duration | Start | Finish |
|----|-----------|---|----------|--------------|--------------|
| 1 | | Oakridge CDD | | | |
| 2 | | <i>Restoration of Shores-Six Lakes Located at Banyan Oakridge and Hollywood Oaks</i> | | Thu 10/1/20 | Thu 10/1/20 |
| 3 | | Pre-Construction meeting | 1 day | Fri 10/2/20 | Fri 10/2/20 |
| 4 | | Utility markings | 3 days | Mon 10/5/20 | Wed 10/7/20 |
| 5 | | Engineering Layout | 4 days | Thu 10/8/20 | Tue 10/13/20 |
| 6 | | Banyan Oakridge - Lake 1 (Flexamat 1140' & Tubes 1080') | | | |
| 7 | | Mobilization | 1 day | Wed 10/14/20 | Wed 10/14/20 |
| 8 | | Layout & Setup equipment & extend pipes | 4 days | Thu 10/15/20 | Tue 10/20/20 |
| 9 | | Shaping embankment & filling | 24 days | Wed 10/21/20 | Mon 11/23/20 |
| 10 | | Create slope, trench & installing Flexamat | 29 days | Tue 11/24/20 | Fri 1/1/21 |
| 11 | | Install soil & C125 Coconut mat | 4 days | Mon 1/4/21 | Thu 1/7/21 |
| 12 | | Installing base tube | 2 days | Wed 10/21/20 | Thu 10/22/20 |
| 13 | | Filling base tube | 18 days | Fri 10/23/20 | Tue 11/17/20 |
| 14 | | Install Sacrificial tube and fill | 12 days | Wed 11/18/20 | Thu 12/3/20 |
| 15 | | Laying sod over all disturb areas around lake | 5 days | Fri 12/4/20 | Thu 12/10/20 |
| 16 | | Demobilization and mobilization to next lake | 2 days | Fri 12/11/20 | Mon 12/14/20 |
| 17 | | Banyan Oakridge - Lake 2 (Tubes 1775') | | | |
| 18 | | Layout & Setup equipment & extend pipes | 5 days | Tue 12/15/20 | Mon 12/21/20 |
| 19 | | Install supporting tube & fill | 7 days | Tue 12/22/20 | Wed 12/30/20 |
| 20 | | Install Base Tube & Fill | 36 days | Tue 12/22/20 | Tue 2/9/21 |
| 21 | | Install Sacrificial tube & fill | 21 days | Wed 2/10/21 | Wed 3/10/21 |
| 22 | | Laying sod over all disturb areas around lake | 5 days | Thu 3/11/21 | Wed 3/17/21 |
| 23 | | Demobilization and mobilization to next lake | 2 days | Thu 3/18/21 | Fri 3/19/21 |

| | | | | | | |
|--|--------------------|--|-----------------------|--|--------------------|--|
| Project: Oakridge HOA Date: Mon 8/31/20 | Task | | Inactive Summary | | External Tasks | |
| | Split | | Manual Task | | External Milestone | |
| | Milestone | | Duration-only | | Deadline | |
| | Summary | | Manual Summary Rollup | | Progress | |
| | Project Summary | | Manual Summary | | Manual Progress | |
| | Inactive Task | | Start-only | | | |
| | Inactive Milestone | | Finish-only | | | |

| ID | Task Mode | Task Name | Duration | Start | Finish |
|----|-----------|--|----------|-------------|-------------|
| 24 | | Banyan Oakridge - Lake 3 (Tubes 1880') | | | |
| 25 | | Layout & Setup equipment & extend pipes | 5 days | Mon 3/22/21 | Fri 3/26/21 |
| 26 | | Install supporting tube & fill | 5 days | Mon 3/29/21 | Fri 4/2/21 |
| 27 | | Install base tube & Fill | 38 days | Mon 3/29/21 | Wed 5/19/21 |
| 28 | | Install Sacrificial tube & fill | 22 days | Thu 5/20/21 | Fri 6/18/21 |
| 29 | | Laying sod over all disturb areas around lake | 5 days | Mon 6/21/21 | Fri 6/25/21 |
| 30 | | Demobilization and mobilization to next lake | 2 days | Mon 6/28/21 | Tue 6/29/21 |
| 31 | | Hollywood Oaks - Lake Q1 (Flexamat 1658') | | | |
| 32 | | Layout & Setup equipment & extend pipes | 5 days | Fri 1/8/21 | Thu 1/14/21 |
| 33 | | Shaping embankment & filling | 27 days | Fri 1/15/21 | Mon 2/22/21 |
| 34 | | Create slope, trench & installing Flexamat | 41 days | Fri 1/15/21 | Fri 3/12/21 |
| 35 | | Install soil & C125 Coconut mat | 4 days | Mon 3/15/21 | Thu 3/18/21 |
| 36 | | Laying sod over all disturb areas around lake | 5 days | Fri 3/19/21 | Thu 3/25/21 |
| 37 | | Demobilization and mobilization to next lake | 3 days | Fri 3/26/21 | Tue 3/30/21 |
| 38 | | Hollywood Oaks - Lake Q2 (Flexamat 1600') | | | |
| 39 | | Layout & Setup equipment & extend pipes | 5 days | Wed 3/31/21 | Tue 4/6/21 |
| 40 | | Shaping embankment & filling | 26 days | Wed 4/7/21 | Wed 5/12/21 |
| 41 | | Create slope, trench & installing Flexamat | 43 days | Thu 5/13/21 | Mon 7/12/21 |
| 42 | | Install soil & C125 Coconut mat | 3 days | Thu 5/13/21 | Mon 5/17/21 |
| 43 | | Laying sod over all disturb areas around lake | 5 days | Tue 7/13/21 | Mon 7/19/21 |
| 44 | | Demobilization and mobilization to next lake | 3 days | Tue 7/20/21 | Thu 7/22/21 |
| 45 | | Hollywood Oaks - Lake Q3 (Tubes 3544') | | | |
| 46 | | Layout & Setup equipment & extend pipes | 7 days | Wed 6/30/21 | Thu 7/8/21 |

| | | | | | | |
|--|--------------------|--|-----------------------|--|--------------------|--|
| Project: Oakridge HOA Date: Mon 8/31/20 | Task | | Inactive Summary | | External Tasks | |
| | Split | | Manual Task | | External Milestone | |
| | Milestone | | Duration-only | | Deadline | |
| | Summary | | Manual Summary Rollup | | Progress | |
| | Project Summary | | Manual Summary | | Manual Progress | |
| | Inactive Task | | Start-only | | | |
| | Inactive Milestone | | Finish-only | | | |

| ID |  | Task Mode | Task Name | Duration | Start | Finish |
|----|---|---|---|----------|--------------|-------------|
| 47 | |  | Install supporting tube & fill | 60 days | Fri 7/9/21 | Thu 9/30/21 |
| 48 | |  | Install base tube & Fill | 50 days | Fri 10/1/21 | Thu 12/9/21 |
| 49 | |  | Install Sacrificial tube & fill | 30 days | Fri 12/10/21 | Thu 1/20/22 |
| 50 | |  | Laying sod over all disturb areas around lake | 10 days | Fri 1/21/22 | Thu 2/3/22 |
| 51 | |  | Demobilization | 3 days | Fri 2/4/22 | Tue 2/8/22 |

| | | | | | | |
|--|--------------------|---|-----------------------|---|--------------------|---|
| Project: Oakridge HOA Date: Mon 8/31/20 | Task |  | Inactive Summary |  | External Tasks |  |
| | Split |  | Manual Task |  | External Milestone |  |
| | Milestone |  | Duration-only |  | Deadline |  |
| | Summary |  | Manual Summary Rollup |  | Progress |  |
| | Project Summary |  | Manual Summary |  | Manual Progress |  |
| | Inactive Task |  | Start-only |  | | |
| | Inactive Milestone |  | Finish-only |  | | |